# Velocity Fibre Home Install Capture Checklist

Version: 1.0 - September 2025

All installs must be captured in 1Map in this order

# **⚠** Important Notice

Fibertime requires that all install jobs are fully documented with every photo and scan in the checklist. Any job submitted with missing or incomplete evidence will be marked as unpaid until rectified. These strict quality measures are non-negotiable and form the standard by which we will gauge ourselves going forward.

Phase A – Pre-Install Context

Step & Instruction	Photo
Step 1: Property Frontage – Wide shot of house, street number visible.	905-96-19 (6) 6 90 150 12: U (6) 96
	THE STATE OF THE S
	© Shot on Antistry Super
Step 2: Location on Wall (Before Install)  - Show intended ONT spot + power outlet.	
Step 3: Outside Cable Span (Pole →	2009-1978-1970
Pigtail screw) - Wide shot showing full span.	
Step 4: Home Entry Point - Outside - Close-up of pigtail screw/duct entry.	222223 223am

Step 5: Home Entry Point - Inside - Inside view of same entry penetration.




# Phase B – Installation Execution

# Step 6: Fibre Entry to ONT (After Install) - Show slack loop + clips/conduit. Step 7: Patched & Labelled Drop - Label with Drop Number visible. Step 8: Overall Work Area After Completion - ONT, fibre routing & electrical outlet in frame.

# Phase C – Assets & IDs

Step & Instruction	Photo
Step 9: ONT Barcode - Scan barcode +	PHOTO HERE
photo of label.	
Step 10: Mini-UPS Serial Number (Gizzu)	PHOTO HERE
- Scan/enter serial + photo of label.	

# Phase D – Verification



# Phase E – Customer Acceptance

Step & Instruction	Photo
Step 14: Customer Signature - Collect	PHOTO HERE
digital signature + customer name in	
1Мар.	